

## CERTIFICATE OF TERMINATION

**CONTRACT: 424043809**

**CONTRACTOR: INTEGRADORA DE PERFORACIONES Y SERVICIOS, S.A. DE C.V. Y ZAPATA INTERNACIONAL, S.A. DE C.V. (JOINT PROPOSAL)**

[...]

### I.2- ADDITIONAL INFORMATION

Concept	Contract date
Date of formalization of the contract	March 1, 2023

### GSAPRN ATG Contracts Residency

Concept	Contract date
Start of works	March 1, 2023
Completion of works	December 31, 2013

### I.3- ADVANCE PAYMENTS      IF GRANTED      NOT GRANTED X

Concept	%	AMOUNT M.N.	AMOUNT USD
purchase of equipment	-----	-----	-----
Start of works	-----	-----	-----
Total	-----	-----	-----

### I.4- SUSPENSION OF WORK: WORK WAS NOT SUSPENDED

## II. AMENDMENTS TO THE CONTRACT

### Agreement One: Additional term extension

<b>Original deadline</b>	214 calendar days
<b>Time extension</b>	92 calendar days
<b>New contract term</b>	306 calendar days, new date December 31, 2013
<b>Remarks</b>	Clause Three of the contract, referring to "Term of execution", is modified.

## III. WARRANTIES AND INSURANCE

### III.1- CONTRACT PERFORMANCE GUARANTEE (SURETY BOND)

NO. DEPOSIT	AMOUNT	DATE OF DELIVERY	SURETY COMPANY
1714998	\$868,616.97	25/04/2014	Afianzadora SOFIMEZ S.A. de C.V.
1593167	6,000,000.00	28/02/2013	Afianzadora SOFIMEZ S.A. de C.V.