



UNDER DIRECTORATE OF PROJECT SERVICES  
Project Services Management, N.R.  
Residence of ATG Contracts

**MINUTE OF FINIQUITO OF THE CONTRACT No. 424043804.**

In Poza Rica, Veracruz, at 17:00 hours on April 10, 2015, the following people, in the capacities mentioned herein, met at the Offices of the Residence of Contracts ATG of the PSM N.R., located in the Administrative Building without number, Interior ground floor of Pemex' Field, neighborhood "Herradura", Zip code 93370 of the same city:

Mr. Luis Gómez Herrera F-403666 in his capacity as on-site Project Manager of Pemex Exploration and Production; Eng. Ayud Antonio Vicente F-526810 in his capacity as Works Site Supervisor of Pemex Exploration and Production; Eng. Raúl López Gallegos in his capacity as Special Representative of BISELL CONSTRUCCIONES E INGENIERIA S.A. DE C.V. and Eng. Alan Riete Claiborne representative of MWS MANAGEMENT, INC. (JOINT PROPOSAL).

To carry out the FINIQUITO of the works specified below pursuant to article 64 of the Public Works and Related Services Law and other applicable provision, as well as the Seventeenth clause of the above mentioned contract:

[...]

[...]

**STATEMENT OF THE PARTIES:**

The Representative Eng. Raúl López Gallegos on behalf of BISELL CONSTRUCCIONES E INGENIERIA S.A DE C.V. and the representative , Eng. Alan Riete Claiborne, on behalf of and representing MWS MANAGEMENT, INC. (JOINT PROPOSAL), state that:

The Contractor declares to safeguard its rights for the recognition, authorization and payment of the equivalent of 40% of the maximum amount of the contract, established in its fifth clause, and the non-recoverable expenses due to various suspensions, waiting time as well such as the revision of the percentage of indirect costs and financing.

Likewise, Pemex Exploration and Production declares that it does not accept the foregoing contractor's statement.

[...]