



DETAILED REPORT No.: 424043809-1/2013
 CONTRACT No.: 424043809
 CONTRACT RESIDENCY: APATG

GROUNDS

OF WELL COAPECHACA 850 DUE TO FLOODING IN THE COAPECHACA 595 MACRO WELL DUE TO TROPICAL DEPRESSION FERNAND.

CLAUSE ONE, APPENDIX 1; CLAUSE THIRTEENTH, FOURTEENTH, SEVENTEENTH, CONTRACT 424043809. BASIS ART. 64, PARAGRAPH 7", SECT. 11, CHAP. IV, REGLAMENTO DE LA LEY DE LA LEY DE PETROLEOS MEXICANOS. ART. 74, SECTION a), PART VII, DACS.

BACKGROUND.-

DATED MARCH 1, 2013 THROUGH WORK ORDER No. 0001/03-13 IT IS ORDERED THE MOVEMENT TO THE MACROPERA COAPECHACA 595 OF THE PMX 761 TEAM TO DRILL AND COMPLETE THE COAPECHACA 850 WELL WITH A TERM OF 40 DAYS OPERATION TO END ON AUGUST 14, 2013. VERIFY THIS DATA

DATED APRIL 5, 2013 BY OFFICIAL LETTER ZJGG-CTO809-007-2013, ZAPATA INTERNACIONAL, S.A. DE C.V. REQUEST TO THE RESIDENCE OF APATG CONTRACTS, PRE-START-UP INSPECTION OF PM 761 EQUIPMENT.

DATED APRIL 8, 2013 BY OFFICIAL LETTER No. PEP-SPRN-APATG-CDE-DIP-403-2013 USER BASES ARE DELIVERED.

DATED APRIL 12, 2013 THROUGH OFFICIAL LETTER NO. ZL-GG-CT0809-0020-2013, THE COMPANY ZAPATA INTERNACIONAL, S.A. DE C.V. REQUEST TO THE RESIDENCE OF APATG CONTRACTS, TO BE CARRIED OUT IN EQUIPMENT 761 POZO COAPECHACA #850; A NEW PRE-START REVIEW ON APRIL 13, 2013 AT 09:00 HRS WHERE THE SOLVING OF THE MENTIONED ABNORMALITIES IS VALIDATED.

DATED JUNE 20, 2013 BY CERTIFICATE NO. APATG-CPE-2519-JUN-2013, THE RESIDENCY OF APATG CONTRACTS VALIDATES THE BUDGET RESOURCE FOR THE WORKS TO BE CARRIED OUT IN THE COAPECHACA 850 WELL.

DATED JUNE 20, 2013 THROUGH WORK ORDER No. 0001/06-13 SE ORDER THE DRILLING SERVICE AND ADDITIONAL SERVICES FOR THE EQUIPMENT PMX 761 FROM THE COAPECHACA 850 WELL. WITH A PERIOD OF 40 DAYS OF OPERATION TO FINISH ON AUGUST 14, 2013.

DATED JUNE 20, 2013 BY WORK APPLICATION, ORDERED THE WORKS WITH LWD SYSTEM RESISTIVITY AND GAMMA RAYS IN REAL TIME AUGER RANGES FROM 6 1/8" TO 9 1/2" PER RECORDED METER.

DATED JUNE 22, 2013, SIOP REPORTED THAT WAS RECEIVED THE ORDER SERVICES BY RESIDENTIAL CONTRACTS IN COAPECHACA 850 WELL EQUIPEMENT 761. CARRY OUT PREPARATIONS TO START THE EQUIPMENT. NOTE: LOCATION WITH FLOODING PROBLEMS IN SOME SECTORS OF THE MACROPERA, OBSERVING LEVELS UP TO 30 CM DEEP.